BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements of compound wall in Byatarayanapura SC'S Burial Ground in Ward No 07, Byatarayanapura
2	Amount of Work Portion	13,41234 =/-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	M/S S.L.N Constructions
5	Agreement No.	127/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/127/16-17 Date: 06.10.2016
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	05-12-2016
9	Date of receipt of application in the sub-division office	05-12-2016
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	485 Days
15	Date of recommending time limit applied for	05-12-2016
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Delayed by Forester & Boundary Dispute to work is Delay
22	Remarks of the EE with the daily rate of penalty proposed	But May be granted, from 5-12-16 to 2-4-18, with penalty Rs. 8972200

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone